

MONTHLY REPORT - City of Tucson

Project Name	CIP #	RTA #	Wd #	Project Manager	Curr. Phase	% Phase Compl	Planning		Design				Right-of-Way		Construction			Project status as of August 1st, 2010		
							Start	End	Start	30% Plans	75% Plans	90% Plans	PS&E End	Poss'n	100% Acq'd	Date Mobil-ized	% Contr. Compl		Date Compl	Contractor
Roadway Improvement Element																				
22nd St: I-10 to Tucson Blvd	SR5A	19a	1, 5	J. Cuaron	Pre-Plan'g	80%	4/08	6/09	Ph II: 7/09	TBD			12/10	2011		2011	0%	12/18	TBD	Planning underway for I-10 to Park which includes roadway alignment selection and corridor plan. The Citizen Oversight Committee (COC) meetings are on hold pending further stakeholder meetings with the Ward 5 Office. Individual meetings with property owners are ongoing. Project to be reviewed by RTA over the summer.
22nd Street/Kino Interchange		19b	1, 5	J. Cuaron/Felix	Plan'g/Design	50%	1/07	6/08	7/08	10/2009	04/2010	06/2010	9/2010	2010		2010	0%	12/12	TBD	The 75% design for the 22nd/Kino Interchange was received 4/30/2010. Construction anticipated to start July 2011. TDOT has just approved a design contract for the widening of 22nd from Park to Tucson Blvd, including a new bridge over the UPRR. Right-of-way acquisitions for both segments are underway. A meeting of the Citizen Advisory Committee was held in June 2010. See 22nd St: I-10 project status for reach to east. Project to be reviewed by RTA over the summer.
Broadway: Euclid to Country Club	SR3A	17	5, 6	M. Antol	Planning	5%	09/2010	09/2011	09/2011	06/2012			06/2013	08/2014	08/2015	07/1905	0%	TBD	TBD	The planning team has completed the data collection and historic assessment for the corridor. We have decided to stick with the original M/C 1987 approved alignment, which has the impacts for the widening occurring largely on the North side of the street. PROJECT IS ON HOLD. Bway planning will resume in fall of 2010, once the RTA review of 2nd period projects is completed. Planning and initial design would occur over the following 18 months and would begin with kick off open house and selection of citizen task force.
Downtown Links, I-10 to Broadway	S30N	16a	1, 6	Tom Fisher	Design	30%	12/06	7/08	8/08	09/2009	03/2010	06/2010	8/10	TBD		04/2011	0%		TBD	This project is divided into 4 phases: Phase I design of the 8th Street drainage is 75% complete and will be coordinated with design and construction of the streetcar line on 8th Street. Phase II design of the 6th Street/St. Mary's segment is 90% complete and will go out to bid in early 2011. Phases III and IV design is at 30%. Some property acquisition is in process.
Grant: Oracle to Swan	SR2A-C	18	2, 3, 6	M. Antol	Plan'g	80%	10/06	09/2011	8/09	09/2010				1/10		06/2011	0%	12/18	TBD	Grant/Oracle Intersection Project was issued NTP for design and construction. Expected to break ground by July 2011. 30% design and DCR for GRIP project from Oracle to Swan was submitted for review by City at end of July. Public artist for early project at Oracle was selected. Contract with TPAC is being developed. Work for both early intersection project and modified GRIP activities are being funded using city impact fees until RTA hold is removed, probably by fall.
Houghton, I-10 to Valencia	SR1A	32a	4	M. Dillard	Design	30%	ADOT	10/04	11/06	9/08			2018	12/08					TBD	30% Design Concept Complete
MAC Way Intersection				Jesse Gutierrez	Const	90%		10/04	11/06	8/08	11/08	3/09	6/09			6/09		6/10		Construction substantially complete. Contractor working on punchlist items.
Val. (exclusive) to MAC Way (exclusive)				M. Dillard	Design	30%		10/04		8/08						2011				
UPRR to I-10				M. Dillard	Design	30%		10/04		8/08						2018				Awaiting approval of Federal funding obligation request by ADOT. Design to begin upon notification of approval.
(Houghton over UPRR Bridge- see below)																				
Houghton, 22nd to Valencia	SR1B	32c	4	M. Dillard	Design	30%	ADOT	10/04	2/07	9/08			12/11	12/08			0%	2016	TBD	30% Design Concept Complete
Irvington (inclusive) to Val. (inclusive)				M. Dillard	Design	90%	ADOT	10/04	4/09	9/08	8/09	4/10	9/10		3/11	6/11	0%			95% plans submitted for review. Beginning r/w acquisition.
Escalante (exclusive) to Irvington (exclusive)				M. Dillard	Design	30%	ADOT	10/04		9/08						2013				
22nd (exclusive) to Escalante (inclusive)				M. Dillard	Design	30%	ADOT	10/04		9/08						2016				
Houghton, Tanque Verde to 22nd	SR1C	32b	2, 4	M. Dillard	Design	30%	ADOT	10/04	6/07 11/08	05/2009			2019	12/08					TBD	30%/Design Concept Complete
Broadway Intersect.				M. Dillard	Design	75%	ADOT	10/04	5/09	05/2009	3/10	08/2010			3/11	2011				Work suspended during RTA project review.
Speedway (inclusive) to Broadway (exclusive)				M. Dillard	Design	30%	ADOT	10/04		05/2009						2014				
Broadway (exclusive) to 22nd (inclusive)				M. Dillard	Design	30%	ADOT	10/04		05/2009						2015				
Tanque Verde (inclusive) to Speedway (exclusive)				M. Dillard	Design	30%	ADOT	10/04		05/2009						2019				
Houghton Rd/UPRR Bridge Replacement	SR1D	32e	4	PC DOT/A. McGovern	Plan'g	15%	6/09	12/10								2012				This project is being managed by Pima County DOT, but funded by Federal and RTA funds allocated to TDOT. Project Assessment Report submitted for ADOT review/approval. Design change order required due to changing UPRR requirements.
Kolb Rd Extension	SR8A	26	2	M. Graham	Design	15%			5/09	9/09						2011				Phase IIB Scope of Work contract signed. Third task force meeting Tuesday, May 25 at Udall Center. Third Public Open House will be held Wednesday, June 23 at Van Home Elementary School. Have met with ADOT and FHWA to outline the environmental process. Working on 30 percent plans following 15 percent comments.
Silverbell, Ina to Grant	SR6A	5	1	A. Dinuer	Planning	50%	05/09	10/10	11/10							07/2014				The RTA has been notified of the need for the additional funding (\$12M) for the archeological work on this project. RTA cost estimates did not include any archeological costs. Significant schedule impacts (perhaps as much as 2 years) will also occur as a result of the lengthy cultural resources processes. Informational meetings for impacted property owners are scheduled for 052410 and 052510. Recent public open houses were held on 060710 & 060910 in Tucson and Marana, respectively. This project was reviewed/audited by the RTA on 062210. The only significant issues that surfaced during the audit were that the RTA had underfunded the project by more than \$4M and the issue of the archeological costs (\$12M) was once again brought to the attention of the RTA. The total know project deficit, at this point, is now \$16M.
Speedway, Camino Seco to Houghton	SR4A	28	2	F. Felix	Design	100%	PCDOT	12/02	10/06		9/08	6/09	6/10	7/09		9/10	0%	6/12	NAC	Awaiting Corps of Engineers approval on archaeological recovery plan, but proceeding with advertising for construction bids. Bids opened late July 2010, with NAC Construction apparent low bidder. Work is expected to begin in September.
Safety Element																				

Intersection Safety and Capacity Improvements

Ft Lowell/Campbell Intersect.	SN03	36c	3	M. Skilsky	Constr	10%		5/07			9/08	4/09	12/09	4/10	5/10	0%	10/10	Falcone Bros	Construction Underway.
Grant/Craycroft Intersect.	SN01	36a	2, 6	F. Reyes F. Felix	Constr	100%		10/07				4/08	5/07 (started)	5/10	1/09	100%	12/09	NAC Construction	Construction complete. Finalizing ROW acquisitions.
Golf Links/Wilmot Intersection	SN02	36b	4	Fred Felix	Constr	75%		3/07	12/07	5/08	9/09	12/09	n/a	n/a	5/03	5%	09/10	Southern AZ Paving	Construction Underway.
Starr Pass/Mission Intersection	SN04	36d	1	M. Skilsky	Constr	0%		7/07	12/07	5/08 10/09 (75% resubmittal)	4/09 1/10 (90% resubmittal)	4/10	n/a	n/a	8/10	0%	Borderland	TBD	Borderland Construction awarded construction contract. Public preconstruction meeting 8/3/10 and construction scheduled to begin 8/16/10. 270 days construction period.
Intersection Improv RTA FY 09																			
Grant/Rosemont	N001	41ax	2, 6	C. Saltzman	Design	75%		8/09	01/10	04/10					TBD	0%	TBD	TBD	Design underway.
Oracle/Auto Mall	N002	41ax	3	C. Saltzman	Design	30%		5/09	05/2010						TBD	0%	TBD		Design underway. Meeting with Tucson Mall ownership.
St. Mary's/Silverbell	N003	41ax	1	C. Saltzman	Complete	100%		6/09							TBD	0%	TBD		Concept design work completed. Determination made that no further action be taken, as existing operations are acceptable and any capacity improvements would not be cost beneficial.
Tanque Verde/Pima	N004	41ax	2, 6	C. Saltzman	Design	30%		8/09	01/10						TBD	0%	TBD	TBD	Design underway. 30% Design & Utility plans submitted for review 01/10. Change Order for Water Mods and R/W pending.
Wilmot/Nicaragua	N005	41ax		T. Weideman	Design	90%		7/09	09/09	12/09	4/10	7/10	n/a	n/a	TBD	0%	TBD	TBD	Consultant finalizing plans and awaiting Tucson Water approval. Construction Fall 2010 expected.
Camino Seco Wrightstown Intersection Improvements	SM04	36ab		F. Felix	Design	90%				04/212010					TBD		TBD	TBD	The intersection has been added to the widening of Camino Seco from Speedway to Wrightstown project. Both RTA and impact fees will fund the construction. Design review at 90 percent. Awaiting comments to additions. Construction start not until fall 2011.

Elderly & Pedestrian Improvements

ADA Accessibility Projects (\$238k)	SE01	37l	CW	J. Chase	Design	90%		1/08					3/09		3/09	90%	4/10	Varies	Construction complete. Awaiting final contractor billing.
ADA Accessibility Projects (\$150k)	S111	37k	CW	T. Fisher	Const	10%		1/08	no design needed				n/a	n/a	03/2010	10%	TBD	TDOT Streets	Remaining funding to be used as local match for FTA grants. TDOT Streets has completed 22 ADA bus stop improvements to date. Working on select stops throughout the city where ADA improvements have been requested.
PELICAN - La Paloma Academy	SH08-H005	37y		C. Saltzman	Design	0%													Location switched from Rita/Via del Timbre.
HAWK - Starr Pass & Santa Cruz Lane	SH08-H018	37y	1	F. Reyes	Design	100%				10/09	1/10	4/10							To be constructed with Starr Pass/Mission project, beginning 8/10.
HAWK - Swan/3rd St	SH08-H019	37y		C. Saltzman	Design	75%		1/09	3/09	8/09					TBD	0%	TBD	TBD	Consultant designing HAWK at new location. Fall 2010 construction expected.
Sam Hughes Safe Routes to School	SH14	37m		Z. Canchola	Design	100.0%		08/2009					5/10	N/A	7/10				Design complete. Preparing JOC bid documents.

Transit Corridor Bus Pullouts

Bus Pullouts Package 1																				
Broadway and Alvernon, WB	SB01	38b	CW	J. Chase	Const	95%		7/07	3/09	5/09			12/09	n/a	n/a	4/10	0%	09/10	So. AZ Pav'g	Construction underway.
Country Club and Kleindale, NB & SB					Complete	100%							11/07	n/a	n/a	11/07	100%	2/08	in-house	
Grant and Alvernon, NB					Complete					Complete			6/08	n/a	n/a	8/08	0%	10/08		
Ivington and Campbell, WB & SB					Complete	100%				Complete			n/a	n/a	6/08	100%	8/08	So. AZ Pav'g		
Oracle Rd. and Glenn St., NB					Complete	100%				Complete			10/08	n/a	n/a	4/09	0%	6/09	Pav'g	
Bus Pullouts Package 4																				
6th St/Euclid (NB)	SB04	38d	1, 3, 5, 6	See below	Constr	95%		12/08		2/09	4/09	6/09						Core West Point	Construction Underway.	
6th St/Highland (WB)					Constr	5%		5/09	8/09	1/10	4/10	6/10			7/10				Construction Underway.	
6th St/Campbell (WB)					Complete	100%		12/08		1/09	4/09	5/09			07/09			08/09		
5th St. / Alvernon (SB)				T. Weideman	Design	100%		3/09	5/09	8/09	10/09	12/09	yes	no	TBD	0%	TBD	TBD	8/11/09 - Ph. I env. complete. Ph. 2 environmental cancelled at this time. 01/05/10 - Mylars complete. Location has env. contamination. Waiting for clean up by owner before proceeding with ROW acquisition and construction. No start date determined.	
22nd St / C. Club (SB)				T. Weideman	Design	90%		5/09	7/09	8/09	05/10	08/10	n/a	n/a	9/09	0%	TBD	TBD	TEP to move conflicting pole spring of 2010. Look to construct summer of 2010. Looking at design change to add bus shelter. 12/04/09 - Water mods. to plans. 01/05/10 - Design continues. 2/5/10 - 75% plans to utilities for review. 3/10 - Est. const start 8/10. 6/4/10 - Completing in-house design, go to utility review 6/15.	
Grant/Silverbell (EB)				M. Holder	Design	100%	n/a	n/a	4/09	05/09	2/10	N/A	5/10						Change order approved to modify design from a pullout to a pullthrough. Contract extended to 4/14/2010. Have Authority to Acquire. In acquisition process.	
Bus Pullouts Package 5																				
Craycroft / 29th (NB)	SB05	38i	1,3,4	Holder	Design	90%	n/a	n/a	9/09	11/09	02/10	6/10								

Downtown Streetcar	MRC3 / M158 / M258	50	1, 6	S. Ginn	Final Design	60%		12/07	8/08	10/2010	12/2010		10/2010		01/2011	0%	11/12	TBD	The City of Tucson received FTA approval to enter Project Development as an exempt project on October 2, 2009. FTA granted the city pre-award authority to move forward with the procurement of the streetcars and rail, utility relocations, demolition and property acquisition. A Notice To Proceed was given to Oregon Ironworks on June 4, 2010. First Progress Report from OIW was August 3, 2010. URS is moving forward with track design for the entire project with 60% submittals targeted for August 2010. GLHN is moving forward with the design of the maintenance facility site. The City of Tucson was awarded \$63 million in TIGER funds on February 18, 2010. COT and RTA signed IGA for \$45 in May 2010. COT met with FTA and the PMOC June 10, 2010 for third quarterly report meeting. Next Quarterly meeting is September 22, 2010. EA Supplemental was submitted to FTA in May 2010 and revised and resubmitted July 1, 2010. Bottoms up cost estimate will be ready for review in late August 2010.
--------------------	--------------------	----	------	---------	--------------	-----	--	-------	------	---------	---------	--	---------	--	---------	----	-------	-----	--

Park and Ride Facilities

Broadway & Houghton	MRC1	51e	2	T. Fisher	Design	75%	6/07	12/08	10/09	02/2010	06/2010		12/2010	3/09	Y		0%	06/2012	TBD	Design is nearing 75% complete. Currently working with A&E staff to review site and building details. Preliminary permitting plans to be submitted in August. Project may be bid out separate from intersection pending RTA direction.
Houghton/Old Vail (Rita Ranch)	MRC4	51e	4	T. Fisher	ROW	50%	6/07	3/08	4/08	9/08			10/08	2/09	N	temp facility 100% complete	0%	01/2011	TBD	The temporary Park & Ride (at 10000 E. Old Vail) was completed in Feb 2009 and is in operation. Facility being maintained by Streets. Old Vail Partners have delayed their development project which includes the permanent facility. Temporary right of entry was renewed in June for one more year. No new communications with the developer at this time.

Future Projects

Completed Projects

Safety Element

Intersection Safety and Capacity Improvements

Country Club/Pima	SG04			B. Hunt									N/A					06/07		Project completed.
Nogales/Drexel	SG05			B. Hunt									N/A					06/07		Project completed.
Old Vail/Valencia	SG06			B. Hunt									N/A					06/07		Project completed.
Rita/Old Vail	SG07			B. Hunt									N/A					06/07		Project completed.
Fire Station 17 Flasher	SG08			Saltzman	Constr	1								6/08		1		01/09		Project completed.
Sixth/Euclid	SG02			B. Hunt									N/A					03/07		Project completed.
Starr Pass/La Cholla	SG01	36f	1	B. Hunt	Constr	99%								11/07			100%	2/08	P.A.C.E.	Project completed.
Stone/Glenn	SG03			B. Hunt									N/A					6/07		Project completed.
Wilmot/Park Place Inter.	SN05	36e	6	Gutierrez	Complete	100%			11/07	1/08	3/08	10/08	2/09	1/09	6/09	7/09	100%	11/09		Project completed.

Elderly & Pedestrian Improvements

HAWK - Broadway/Sarnoff	SH05			B. Hunt									N/A							Project completed.
HAWK - Euclid/Lester	SH04			B. Hunt									N/A							Project completed.
HAWK - Santa Clara/Drexel	SH03			B. Hunt									N/A					6/07		Project completed.
HAWK - 6th St/Wilson	SH08-H006			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - 12th Ave/Calle Alvord	SH08-H007			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Alvernon & Flower	SH08-H008			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Cmó Seco & Kenyon	SH08-H009			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - C. Club/Silver	SH08-H010			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Desert Sky (Rita/Esmond Lp/Rankin)	SH08-H001			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Drexel & Del Moral	SH08-H011			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Drexel/Liberty	SH08-H012			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Escalante & Prudence	SH08-H013			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Euclid/9th	SH08-H003			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Grande & St. Clair Street	SH08-H015			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - OST/29th St	SH08-H016			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - OST/Kenyon	SH08-H017			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Pima/Sahuara	SH08-H014			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Swan/17th St	SH08-H002			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - Wrightstown/Ftn Park	SH08-H004			Saltzman	Constr	100%								6/08			100%	1/09	PACE	Construction complete. As-Built Plans complete.
HAWK - So. 6th Ave/14th St	SH07	37a	5	M. Antol Saltzman	Constr	100%	9/07	5/08						11/08			100%	3/09	PACE	Construction complete. As-Built Plans complete.

Church & Franklin Island Modification	SY03	41at		T. Weideman	Complete	100.0%			5/09				11/09	n/a	n/a	01/05/10	100%	01/15/10	K and B													
HAWK - So. Stone/Cushing	SH06	37b	5	M. Antol Saltzman	Constr	100%	9/07	5/08	as-built plans complete							11/08	100%	3/09	PACE	Construction complete. As-Built Plans complete												
Video Detection Cameras	SG09	36aj		P. Burton	Complete	100.0%										03/2009	100%	02/2010	in-house	Camera systems installed and operational at all 30 specified locations.												
Transit Corridor Bus Pullouts																																
Bus Pullouts Package 2																																
	SB02	38c	3, 5, 6	Saltzman	See below																											
Ajo Way at Park Ave, EB					Constr	100%										11/08		11/08	100%	3/09	NAC Const.	Construction Complete.										
Oracle and Grant, NB					Dropped	N/A		1/07										None	0%	None	None	Location dropped. Replaced with Stone and Yavapai.										
Oracle and Grant, SB					Design	100%												11/08	100%	10/09	West Point	Construction Complete.										
Speedway and 6th Ave., EB					Constr	100%												11/08		11/08	100%	11/09	NAC Const.	Construction Complete.								
Stone and Yavapai, SB					Design	100%												11/08		11/08	100%	02/10	West Point	Construction Complete.								
Bus Pullouts Package 3																																
	SB03	38d	1, 3, 5, 6	F. Felix	See below																											
Country Club & Broadway, NB					ROW	100%										Fall 2008		4/09	99%	7/09	West Point	Complete.										
Ft. Lowell & Dodge, EB					Constr	100%										n/a	n/a	Winter 2008	100%	3/09	West Point	Complete.										
Irvington and Park, WB					Constr	100%										n/a	n/a	11/08	100%	12/08	West Point	Complete.										
Old Nog Hwy & Los Reales, WB					Dropped	---																Location dropped. Casino added bus-pullout themselves.										
Signal Technology																																
i2 Maintenance Contract	490H	40e	CW		Annual	100%																Annual contract - \$23K per year. FY 2009 complete.										
U of A Atlas Study	SC03	40c	CW	F. Leyva	Equip Purch'd				N/A												TBD	Processing payment. RHODES program is operational.										
UPS/LED (30 intersections)	490E	40a	CW	P. Burton	Complete	100%			N/A												1/08	01/2010	30 intersections fully operational.									
Pre-emption & Transit Priority	SC02			B. Hunt	Equip Purch'd																	6/07	Project completed.									
Environmental & Economic Vitality Element																																
Greenways, Pathways, Bikeways and Sidewalks																																
Pathways and Greenways																																
Ironwood Hills Sidewalk	SK21	41bg		T. Weideman																		12/04/09 - Project cancelled due to funding.										
Bikeways																																
RTA Bicycle Lane Restriping Package 1	49B1	41af	CW	D. Swartz	Complete	100%																12/07	11/08	10/08 7/09	100%	01/2010		Project completed Jan. 2010.				
Sidewalks Package 1																																
SK01 Completed Locations Listed Below																																
22nd St., Wilmot to Kolb				F. Reyes																							12/07		Construction completed under Road Recovery in March 2005 (N. side).			
Alvernon, Broadway to 22nd				F. Felix																							3/07		Construction complete. Final payment made.			
Broadway, Wilmot to Kolb				J. Chase																							6/07		Construction complete. Final payment made.			
Grant, Dragoon to I-10				T. Weideman	Complete	100%										6/09	n/a	n/a	7/09	100%	9/09	K/B	Construction complete.									
Swan, 22nd to 29th				J. Gutierrez																							5/07		Construction complete. Final payment made.			
Wetmore, Oracle to Stone				T. Weideman																							9/07		Construction complete. Final inspection on October 3, 2007. Final payment October 15, 2007. Billed RTA.			
Sidewalks Package 2																																
SK02 Location details below																																
22nd St., Alvernon to Swan					Complete	100%																										
Broadway, Alvernon to Swan																																
Craycroft, Broadway to 22nd																																
Mission Rd., Ajo to Irvington																																
Tanque Verde, Kolb to Sabino Canyon																																
Transit Element																																
Weekday Evening Bus Service Expansion																																
Transit Weekend Extended Service																																
Phase I - Core Service				K. Heineking	Op'g																											Evening service was added to Routes 3, 4, 6, 7, 8, 9, 11, 16 - Implemented February 2007. Service is on-going and successful.
Phase II - Essential Service				K. Heineking	Op'g																											Evening service was added to Routes 1, 10, 15, 17, 19, 22, 34 - Implemented May 2007. Service is on-going and successful.
Phase III - Supportive Service				K. Heineking	Op'g																											Evening service will be added to Routes 2, 21, 27, 23, 26, 29 - Implemented August 2007. Service is on-going and successful.

Weekend Bus Service Expansion																	
Transit Weekend Extended Service																	
Phase I - Core Service				K. Heineking	Op'g								6/07			Annual	Enhanced Sat/Sun service hours will be added to Routes 3, 4, 6, 7, 8, 9, 11, 16 - Implemented August 2007. Service is on-going and extremely successful.
Phase II - Essential Service				K. Heineking	Op'g								9/07			Annual	Enhanced Sat/Sun service hours will be added to Routes 1, 10, 15, 17, 19, 22, 34. Implemented November 2007. Service is on-going and extremely successful.
Express Service Expansion																	
Transit Weekday Express Service																	
New Enhanced Expresses - 391 Marana Express				K. Heineking	Op'g								3/07			Annual	New express from Marana schedule to begin service Feb 2009 has been accelerated utilizing ADOT funding in support of the I-10 construction. Service is on-going and very successful.