

SUBJECT: RTA Projects Update

Meeting	Meeting Date	Agenda Category	Agenda Item #
RTA Board	May 25, 2017	Consent/Information	3.i

REQUESTED ACTION/SUGGESTED MOTION

This item is for information. No formal action is requested.

ASSOCIATED OWP WORK ELEMENT/GOAL

- 46 – Regional Transportation Authority Support

SUMMARY

- To-date, the RTA Board has programmed \$1.16 billion for RTA transportation project packages. Seven hundred eighty-three (783) individual, discrete improvements or transit route enhancements have now been completed or implemented, and another 57 improvements are currently under construction.
- The RTA has completed:
 - 172 intersections improved (200 promised)
 - 57 pedestrian crossings installed (80 promised)
 - 113 bus pullouts constructed (200 promised)
 - 159 miles of new sidewalk constructed, 95 miles of existing sidewalk made accessible (250 miles promised)
 - 270 miles of new bike lanes constructed (550 promised)
- Project Commitments by the RTA Board include:
 - \$695.0 million in the *roadway element*
 - \$115.3 million in the *safety element*
 - \$59.4 million in the *environmental and economic vitality element*
 - \$285.0 million in the *transit element*
- Roadway Element Status Changes since the March Meeting:
 - Continuing Construction:
 - RTA 1, Tangerine Road: La Cañada to Dove Mountain
 - RTA 6, Ina Road Interchange
 - RTA 7, Sunset Road: Silverbell to I-10
 - RTA 18, Grant Road, Stone to Park
 - RTA 32, Houghton Road, UPRR Crossing
 - RTA 33, Wilmot Road: North of Sahuarita Road

PRIOR BOARD AND/OR COMMITTEE ACTION

- This is a standing report on the status of the implementation of the RTA plan.

FINANCIAL CONSIDERATIONS

- None noted.

TECHNICAL, POLICY, LEGAL OR OTHER CONSIDERATIONS

- None noted.

ATTACHED ADDITIONAL BACKUP INFORMATION

- A. RTA Project Listing, March 31, 2017
- B. RTA Project Delivery Status Report
- C. Projects List

**Staff
Contact/Phone**

Farhad Moghimi, 495-1420
James DeGrood, 495-1481
Corrina Gil, 495-1472